

**CENTRAL ELECTRICITY REGULATORY COMMISSION
NEW DELHI**

Petition No. 212/TT/2024

Subject : Petition for determination of the transmission tariff from the COD to 31.3.2024 for Seven Nos. assets under “Provision of Spare ICT’s” in the Northern Region.

Petitioner : Power Grid Corporation of India Limited (PGCIL)

Respondents : Uttar Pradesh Power Corporation Limited and 14 Others

Petition No. 284/TT/2024

Subject : Petition for determination of the transmission tariff from the COD to 31.3.2024 for Seven Nos. assets under “Scheme to control Fault level” in the Northern region (Phase-II).

Petitioner : Power Grid Corporation of India Limited (PGCIL)

Respondents : Uttar Pradesh Power Corporation Limited and 14 Others

Petition No. 408/TT/2024

Subject : Petition for determination of the transmission tariff from the COD to 31.3.2024 for Ten Nos. transmission assets under “Eastern Region Strengthening Scheme-XVII(Part-B) [ERSS-XVII (Part-B)]” in the Eastern Region.

Petitioner : Power Grid Corporation of India Limited (PGCIL).

Respondents : Bihar State Power (Holding) Company Limited and 5 Others.

Petition No. 446/TT/2024

Subject : Petition for determination of the transmission tariff from the COD to 31.3.2024 for Asset-1: 500 MVAR Thyristor Controlled Reactor (TCR) at Kurukshetra under “Implementation of 500 MVAR Thyristor Controlled Reactor at Kurukshetra 400 kV bus”.

Petitioner : Power Grid Corporation of India Limited (PGCIL).

Respondents : Uttar Pradesh Power Corporation Limited and 14 Others.

Petition No. 59/TT/2025

Subject : Petition for determination of tariff for the 2019-24 tariff period for the assets (09 nos.) under “Strengthening of OPGW



network within ER Grid and Connectivity with Other regions” in the Eastern Region.

Petitioner : Power Grid Corporation of India Limited (PGCIL)

Respondents : Bihar State Power (Holding) Company Limited and 6 Others

Petition No. 262/TT/2025

Subject : Petition for determination of tariff for the 2019-24 period for Asset-1: 01 No. 765 kV 80 MVAR Single Phase Reactor at Bilaspur Sub-station under “Procurement of Transformer and Reactor as per ERPC & WRPC Recommendations.”

Petitioner : Power Grid Corporation of India Limited (PGCIL)

Respondents : Madhya Pradesh Power Management Company Limited and 7 Others

Date of Hearing : **26.8.2025**

Coram : Shri Jishnu Barua, Chairperson
Shri Ramesh Babu V., Member
Shri Harish Dudani, Member
Shri Ravinder Singh Dhillon, Member

Parties Present : Ms. Rohini Prasad, Advocate, BSPHCL
Ms. Ashika Ranjan, Advocate, BSPHCL
Shri Zafrul Hasan, PGCIL
Shri Arjun Malhotra, PGCIL
Ms. Supriya Singh, PGCIL
Shri Vishal Sagar, PGCIL
Shri Piyush Awasthi, PGCIL
Shri Ashish Alankar, PGCIL
Shri Yatin Kalra, PGCIL
Shri A. Naresh Kumar, PGCIL
Ms. Suchitra, PGCIL
Shri Amit Yadav, PGCIL

Record of Proceedings

During the course of the hearing, the representatives of the Petitioner submitted that the requisite information sought in the Petitions has been filed, and the pleadings in the matters have been completed requesting that the transmission tariff be allowed as claimed in the Petitions.

2. None were present on behalf of the Respondents except BSPHCL (Respondent No. 1) in Petition No. 408/TT/2024.



3. The Commission observed that the Petitioner in Petition No. 59/TT/2025 has not filed the information sought vide the RoP for the hearing dated 20.6.2025.

4. After hearing the representatives of the Petitioners, the Commission directed as under:

- (i) The Respondents, as a last opportunity, to file their respective replies, if any, within two weeks with a copy to the Petitioner, who may file its rejoinder, if any, within two weeks thereafter.
- (ii) The Petitioner to furnish the following information, on an affidavit, within two weeks, with an advance copy to the Respondents:

Petition No. 212/TT/2024

- a. As per Form-12, the supply of material in respect of the transmission assets was scheduled to be commissioned w.e.f. 15.10.2021, whereas, for Assets- 5, 6, and 7, the supply of material commenced with a delay of approximately 5 months, 11 months and 21 months, respectively. Reasons for the delay in the supply of material.

Petition No. 284/TT/2024

- a. Asset-wise details of the time overrun due to shutdown issues as per the format mentioned below:

Sr. No.	Asset	Equipment	Shutdown		Time Overrun (Days)	Remarks
			Required date	Approved date		

Petition No. 408/TT/2024

- a. Justification of the activity-wise time overrun as per the format mentioned below:

Activity wise details	Asset								
	Original Schedule			Actual Schedule			Time Overrun days	Reasons for Delay	Supporting Documents
	Start	End	Days	Start	End	Days			

- b. Details of the time overrun due to the RoW issues as per the format mentioned below:

Sr. No.	Right of Way Issue	Time Overrun days	Location	Time Delay		Total Delay (Days)	Net Delay (Days)	Remarks	Supporting Documents
				From	To				



--	--	--	--	--	--	--	--	--	--

- c. Details of the time overrun due to shutdown issues as per the format mentioned below:

Sr. No.	Equipment	Shutdown						Time Delay (Days)	Remarks	Supporting Documents
		Required (Date)			Approved (Date)					
		From (Date)	To (Date)	Total	From (Date)	To (Date)	Total			

- d. CEA Energization Certificate and Trial-run Certification for Assets: 1A, 5 and 8.

Petition No. 59/TT/2025

- a. Furnish information directed vide RoP for the hearing dated 20.6.2025 within the timeline specified above.
5. Subject to the above, the Commission reserved the order in the above matters.

By order of the Commission
Sd/-
(T.D. Pant)
Joint Chief (Law)